

Minutes of the 6th meeting of National Project Approval Committee (NPAC) of Micro & Small Enterprises - Cluster Development Programme (MSE-CDP).

In Chair : Secretary (MSME)

Date : 21.08.2025

Venue : Room no. 32000K, 2nd Floor, Kartavya Bhawan, New Delhi (Hybrid mode).

List of participants is at Annexure - I.

Chairman of National Project Approval Committee (NPAC) welcomed all participants and thereafter, Agenda items were taken up.

Agenda Item No. 6.1	Confirmation of Minutes of 5th meeting of National Project Approval Committee (NPAC) held on 10.03.2025.	
	Minutes were confirmed.	
Agenda Item No.6.2	Action taken report on previous meeting decisions.	
	Action taken report was noted.	
Agenda Item No.6.4	Ratification of Extension of Time granted during the meeting held on 11.08.2025 under the Chairmanship of AS&DC for Extension of Time of Projects under various States/ UTs before 6th NPAC of MSE-CDP. National Project Approval Committee (NPAC) has ratified the decision of extension of time of 40 nos. of projects granted on 11.08.2025 for the various States. The same is attached as Annexure – II .	
Agenda Item No	Name of the projects	Extension of Time
6.5	Ratification of granted Extension of Time of Projects on file in various States	
6.5.1	Ratification of Extension of Time granted for common Facility Center (CFC) in Auto and General Engineering Cluster, Chikodi, Belgaum, Karnataka. National Project Approval Committee (NPAC) has ratified the decision of extension of time granted up to 31.03.2025 on file for the project.	31.03.2025

Minutes of Meeting of 6th NPAC held on 21.08.2025



Page 1 of 18

शैलेंद्र सिंह / SHAILENDRA SINGH
 सहायक निदेशक / Assistant Director
 भारत सरकार / Govt. of India
 सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
 Ministry of Micro, Small & Medium Enterprises
 विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
 Office of the Dev. Commissioner (MSME)
 निर्माण भवन, नई दिल्ली-110108 / Nirman Bhawan, New Delhi-110108

6.5.2	Ratification of Extension of Time granted for common Facility Center (CFC) in Borgaon Textile Manufacturing Cluster, Nippani, Belgaum, Karnataka National Project Approval Committee (NPAC) has ratified the decision of extension of time granted up to 31.03.2025 on file for the project.	31.03.2025																				
6.5.3	Ratification of Extension of Time granted for common Facility Center (CFC) in Powerloom Cluster, Chikodi District, Belgaum, Karnataka. National Project Approval Committee (NPAC) has ratified the decision of extension of time granted up to 30.06.2025 on file for the project.	30.06.2025																				
6.6.11	Approval for acceptance of scan and photocopy of Tripartite Agreement certified by the Secretary, Commerce & Industries Department, Government of Sikkim for setting up of Common Facility Center (CFC) in Okhrey Carpet Cluster, West Sikkim as a Special Case on the request of State Government. National Project Approval Committee (NPAC) has ratified the decision of approval for acceptance of scan and photocopy of Tripartite Agreement for setting up of Common Facility Center (CFC) in Okhrey Carpet Cluster, West Sikkim as a Special Case on file for the project on the request of State Government.																					
6.3	Proposals for Final Approval																					
6.3.1	Proposal for final approval for setting up of Common Facility Center (CFC) in Readymade Garment Cluster, Bhiwandi, District Thane, Maharashtra. The National Project Approval Committee has accorded final approval with the following means of finance: <div>(Rs. in lakh)</div> <table><tr><th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr><tr><td>(i)</td><td>GoI Grant under MSE-CDP</td><td>70</td><td>1771.40</td></tr><tr><td>(ii)</td><td>State Government's contribution</td><td>15</td><td>379.59</td></tr><tr><td>(iii)</td><td>SPV's contribution</td><td>15</td><td>379.59</td></tr><tr><td></td><td>Total</td><td>100</td><td>2530.58</td></tr></table>		S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	1771.40	(ii)	State Government's contribution	15	379.59	(iii)	SPV's contribution	15	379.59		Total	100	2530.58
S. No.	Particulars	Percentage	Amount																			
(i)	GoI Grant under MSE-CDP	70	1771.40																			
(ii)	State Government's contribution	15	379.59																			
(iii)	SPV's contribution	15	379.59																			
	Total	100	2530.58																			

(Signature)

6.3.2	<p>Proposal for final approval for setting up of Common Facility Center (CFC) in Advance Metallic Coating Cluster, District Pune, Maharashtra.</p> <p>The National Project Approval Committee has accorded final approval with the following means of finance:</p> <p style="text-align: right;">(Rs. in lakh)</p> <table><tr><th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr><tr><td>(i)</td><td>GoI Grant under MSE-CDP</td><td>70</td><td>2072.20</td></tr><tr><td>(ii)</td><td>State Government's contribution</td><td>15</td><td>444.04</td></tr><tr><td>(iii)</td><td>SPV's contribution</td><td>15</td><td>444.05</td></tr><tr><td></td><td>Total</td><td>100</td><td>2960.29</td></tr></table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	2072.20	(ii)	State Government's contribution	15	444.04	(iii)	SPV's contribution	15	444.05		Total	100	2960.29				
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	70	2072.20																						
(ii)	State Government's contribution	15	444.04																						
(iii)	SPV's contribution	15	444.05																						
	Total	100	2960.29																						
6.3.3	<p>Proposal for final approval for setting up of Common Facility Center (CFC) in Jaggery Value Added Products Cluster, Jalkot Taluka, Latur District, Maharashtra.</p> <p>The National Project Approval Committee has accorded final approval with the following means of finance:</p> <table><tr><th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr><tr><td>(i)</td><td>GoI Grant under MSE-CDP</td><td>70</td><td>1800.08</td></tr><tr><td>(ii)</td><td>State Government's contribution</td><td>15</td><td>385.73</td></tr><tr><td>(iii)</td><td>SPV's contribution</td><td>15</td><td>385.74</td></tr><tr><td></td><td>Total</td><td>100</td><td>2571.55</td></tr></table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	1800.08	(ii)	State Government's contribution	15	385.73	(iii)	SPV's contribution	15	385.74		Total	100	2571.55				
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	70	1800.08																						
(ii)	State Government's contribution	15	385.73																						
(iii)	SPV's contribution	15	385.74																						
	Total	100	2571.55																						
6.3.4	<p>Proposal for final approval for setting up of Common Facility Center (CFC) in Maize Processing Cluster Sangli District Maharashtra.</p> <p>The National Project Approval Committee has accorded final approval with the following means of finance:</p> <p style="text-align: right;">(Rs. in lakh)</p> <table><tr><th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr><tr><td>(i)</td><td>GoI Grant under MSE-CDP</td><td>62.40</td><td>1895.33</td></tr><tr><td>(ii)</td><td>State Government's contribution</td><td>13.38</td><td>406.23</td></tr><tr><td>(iii)</td><td>SPV's contribution</td><td>16.46</td><td>500.00</td></tr><tr><td>(iv)</td><td>Bank loan</td><td>7.76</td><td>235.65</td></tr><tr><td></td><td>Total</td><td>100.00</td><td>3037.21</td></tr></table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	62.40	1895.33	(ii)	State Government's contribution	13.38	406.23	(iii)	SPV's contribution	16.46	500.00	(iv)	Bank loan	7.76	235.65		Total	100.00	3037.21
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	62.40	1895.33																						
(ii)	State Government's contribution	13.38	406.23																						
(iii)	SPV's contribution	16.46	500.00																						
(iv)	Bank loan	7.76	235.65																						
	Total	100.00	3037.21																						
6.6.1	<p>Proposal for Final approval for setting up of Common Facility Center (CFC) in Textile Fashion Printing Cluster, Kagal, Dist. Kolhapur, Maharashtra.</p> <p>The National Project Approval Committee has accorded final approval with the following means of finance:</p>																								

	(Rs. in lakh)			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	70.00	1791.07
	(ii)	State Government's contribution	15.00	383.80
	(iii)	SPV's contribution	10.00	255.87
	(iv)	Bank loan	05.00	127.93
		Total	100.00	2558.67
6.6.2	Proposal for Final approval for setting up of Common Facility Center (CFC) in Steel Processing Cluster, Madha, Solapur District, Maharashtra.			
	The National Project Approval Committee has accorded final approval with the following means of finance:			
				(Rs. in lakh)
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	68.44	1901.42
	(ii)	State Government's contribution	14.67	407.57
	(iii)	SPV's contribution	16.89	469.24
		Total	100.00	2778.23
6.3.5	Proposal for final approval for setting up of Common Facility Center (CFC) in Apparel and Home Furnishing Cluster, Barmer, Rajasthan.			
	The National Project Approval Committee has accorded final approval with the following means of finance:			
				(Rs. in lakh)
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	70.00	627.01
	(ii)	State Government's contribution	11.31	101.33
	(iii)	SPV's contribution	18.69	167.39
		Total	100.00	895.73
6.3.6	Proposal for final approval for setting up of Common Facility Center (CFC) in Wooden Furniture and Handicraft Cluster, Churu, Rajasthan.			
	The National Project Approval Committee has accorded final approval with the following means of finance:			
				(Rs. in lakh)
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	70	2005.23
	(ii)	State Government's contribution	15	429.69
	(iii)	SPV's contribution	15	429.69
		Total	100	2864.61

6.3.9	<p>Proposal for final approval for setting up of Common Facility Center (CFC) in Raisin Processing Cluster, Dudihal, Babaleshwara Taluka, Vijayapura District, Karnataka.</p> <p>The National Project Approval Committee has accorded final approval with the following revised means of finance:</p> <table> <tr> <th colspan="4">(Rs. in lakh)</th></tr> <tr> <th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr> <tr> <td>(i)</td><td>GoI Grant under MSE-CDP</td><td>75.80</td><td>748.45</td></tr> <tr> <td>(ii)</td><td>State Government's contribution</td><td>15.00</td><td>148.11</td></tr> <tr> <td>(iii)</td><td>SPV's contribution</td><td>9.20</td><td>90.84</td></tr> <tr> <td></td><td>Total</td><td>100.00</td><td>987.40</td></tr> </table> <p>The issuance of final approval shall be subjected to submission of following documents –</p> <p>i. Undertaking from State Government/IA that more members to be included upto 55 nos. in the SPV members and the CFC facilities will be equally open for Non-SPV members preferably at the same rate/charges at which SPV members will be using the CFC facilities.</p> <p>The documents required for issuance of final approval letter must be sent to O/o DC(MSME) within a month's time from the date of issuance of the minutes of the meeting. On the request of State Government, additional one month time extension for submission of documents may be given by AS&DC(MSME). Thereafter, no time extension will be granted for submission of documents and the proposal will be required to be placed before NPAC again.</p>	(Rs. in lakh)				S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	75.80	748.45	(ii)	State Government's contribution	15.00	148.11	(iii)	SPV's contribution	9.20	90.84		Total	100.00	987.40
(Rs. in lakh)																									
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	75.80	748.45																						
(ii)	State Government's contribution	15.00	148.11																						
(iii)	SPV's contribution	9.20	90.84																						
	Total	100.00	987.40																						

6.6.3	<p>Final Approval for setting up a Common Facility Centre (CFC) in Fabrication Industries cluster Raibag Taluk of Belgaum District in Karnataka State.</p> <p>The National Project Approval Committee has accorded final approval with the following revised means of finance:</p> <table> <tr> <th colspan="4">(Rs. in lakh)</th></tr> <tr> <th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr> <tr> <td>(i)</td><td>GoI Grant under MSE-CDP</td><td>70</td><td>2051.36</td></tr> <tr> <td>(ii)</td><td>State Government's contribution</td><td>15</td><td>439.58</td></tr> <tr> <td>(iii)</td><td>SPV's contribution</td><td>15</td><td>439.58</td></tr> <tr> <td></td><td>Total</td><td>100</td><td>2930.52</td></tr> </table>	(Rs. in lakh)				S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	2051.36	(ii)	State Government's contribution	15	439.58	(iii)	SPV's contribution	15	439.58		Total	100	2930.52
(Rs. in lakh)																									
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	70	2051.36																						
(ii)	State Government's contribution	15	439.58																						
(iii)	SPV's contribution	15	439.58																						
	Total	100	2930.52																						

6.6.4	<p>Proposal for final approval for setting up of Common Facility Center (CFC) in High Speed Automatic Airjet Looms Sizing and Value Addition Cluster Raibag Taluk of Belgaum District in Karnataka State.</p> <p>The National Project Approval Committee has accorded final approval with the following revised means of finance:</p> <p style="text-align: right;">(Rs. in lakh)</p> <table><tr><th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr><tr><td>(i)</td><td>GoI Grant under MSE-CDP</td><td>70</td><td>1925.91</td></tr><tr><td>(ii)</td><td>State Government's contribution</td><td>15</td><td>412.70</td></tr><tr><td>(iii)</td><td>SPV's contribution</td><td>15</td><td>412.70</td></tr><tr><td></td><td>Total</td><td>100</td><td>2751.31</td></tr></table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	1925.91	(ii)	State Government's contribution	15	412.70	(iii)	SPV's contribution	15	412.70		Total	100	2751.31				
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	70	1925.91																						
(ii)	State Government's contribution	15	412.70																						
(iii)	SPV's contribution	15	412.70																						
	Total	100	2751.31																						
6.3.7	<p>Proposal for setting up of Common Facility Center (CFC) in Coconut Cluster' at Yalamanchili Mandal, West Godavari Dist., Andhra Pradesh.</p> <p>The National Project Approval Committee has accorded final approval with the following revised means of finance:</p> <p style="text-align: right;">(Rs. in lakh)</p> <table><tr><th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr><tr><td>(i)</td><td>GoI Grant under MSE-CDP</td><td>70.00</td><td>2098.21</td></tr><tr><td>(ii)</td><td>State Government's contribution</td><td>15.00</td><td>449.62</td></tr><tr><td>(iii)</td><td>SPV's contribution</td><td>13.33</td><td>399.62</td></tr><tr><td>(iv)</td><td>Bank loan</td><td>1.67</td><td>50.00</td></tr><tr><td></td><td>Total</td><td>100.00</td><td>2997.45</td></tr></table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70.00	2098.21	(ii)	State Government's contribution	15.00	449.62	(iii)	SPV's contribution	13.33	399.62	(iv)	Bank loan	1.67	50.00		Total	100.00	2997.45
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	70.00	2098.21																						
(ii)	State Government's contribution	15.00	449.62																						
(iii)	SPV's contribution	13.33	399.62																						
(iv)	Bank loan	1.67	50.00																						
	Total	100.00	2997.45																						
6.3.8	<p>Final Approval for setting up a Common Facility Centre (CFC) in Gold Ornaments Cluster, Mangalagiri Guntur District Andhra Pradesh.</p> <p>The National Project Approval Committee has accorded final approval with the following revised means of finance:</p> <p style="text-align: right;">(Rs. in lakh)</p> <table><tr><th>S. No.</th><th>Particulars</th><th>Percentage</th><th>Amount</th></tr><tr><td>(i)</td><td>GoI Grant under MSE-CDP</td><td>80.00</td><td>799.49</td></tr><tr><td>(ii)</td><td>State Government's contribution</td><td>15.00</td><td>149.90</td></tr><tr><td>(iii)</td><td>SPV's contribution</td><td>5.00</td><td>49.97</td></tr><tr><td></td><td>Total</td><td>100.00</td><td>999.36</td></tr></table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	80.00	799.49	(ii)	State Government's contribution	15.00	149.90	(iii)	SPV's contribution	5.00	49.97		Total	100.00	999.36				
S. No.	Particulars	Percentage	Amount																						
(i)	GoI Grant under MSE-CDP	80.00	799.49																						
(ii)	State Government's contribution	15.00	149.90																						
(iii)	SPV's contribution	5.00	49.97																						
	Total	100.00	999.36																						
6.6.5	<p>Proposal for final approval for setting up of Common Facility Center (CFC) in Healthcare Cluster, Srikakulam, Andhra Pradesh.</p> <p>National Project Approval Committee has deferred the project, as the above project is not value adding and helping to MSE growth, also falls short basic purpose of the</p>																								

	MSE -CDP scheme, though intent of the proposal is needed, which may be explored in other schemes.												
6.6.6	<p>Cancellation of approved project for setting up of Common Facility Centre (CFC) in Gold Jewellery Cluster, Nellore, Andhra Pradesh on the request of State Government.</p> <p>National Project Approval Committee has accorded approval for cancellation of the project for setting up of CFC in Gold Jewellery Cluster, Nellore, Andhra Pradesh considering the request of State Government. The Committee has further suggested to the representative of State Government to explore a viable location for the fresh project on the above said proposal. Committee also suggested to relocate and connect Artisans and craftsman's of Goldsmith trade/work of PM Vishwakarma scheme beneficiary to existing or new CFC of the Gold Jewellery.</p> <p>The litigation or financial liabilities arising if any due to the cancellation of the project, shall be the sole responsibility of the State Government/State Implementing Agency.</p>												
6.6.7	<p>Dropping of the component for upgradation of Industrial Estate of Industrial Estate at Tanuku, District West Godavari, Andhra Pradesh on the request of State Government.</p> <p>National Project Approval Committee has accorded approval for dropping of the following project component of Rs. 10.00 lakh from the total project cost but GoI grant will be reduced in accordance with the guidelines provision:</p> <table><tr><td colspan="3">(Rs. in lakh)</td></tr><tr><td>S. N.</td><td>Particulars</td><td>Approved Cost</td></tr><tr><td>1.</td><td>Road side greenery and Social forestry</td><td>10.00</td></tr><tr><td></td><td>Total</td><td>10.00</td></tr></table>	(Rs. in lakh)			S. N.	Particulars	Approved Cost	1.	Road side greenery and Social forestry	10.00		Total	10.00
(Rs. in lakh)													
S. N.	Particulars	Approved Cost											
1.	Road side greenery and Social forestry	10.00											
	Total	10.00											
6.6.8	<p>Dropping of the component for upgradation of Industrial Park (Jewellery Park) at Machilipatnam, Krishna District, Andhra Pradesh on the request of State Government.</p> <p>National Project Approval Committee has accorded approval for dropping of the following project component of Rs. 10.00 lakh from the total project cost but GoI grant will be reduced in accordance with the guidelines provision:</p> <table><tr><td colspan="3">(Rs. in lakh)</td></tr><tr><td>S. N.</td><td>Particulars</td><td>Approved Cost</td></tr><tr><td>1.</td><td>Road side greenery and Social forestry</td><td>10.00</td></tr><tr><td></td><td>Total</td><td>10.00</td></tr></table>	(Rs. in lakh)			S. N.	Particulars	Approved Cost	1.	Road side greenery and Social forestry	10.00		Total	10.00
(Rs. in lakh)													
S. N.	Particulars	Approved Cost											
1.	Road side greenery and Social forestry	10.00											
	Total	10.00											

6.6.9	Dropping of the component for upgradation of industrial Estate (Growth Centre) at Hindupur, Anantapuramu District, Andhra Pradesh on the request of State Government. National Project Approval Committee has accorded approval for dropping of the following project component of Rs. 10.00 lakh from the total project cost but GoI grant will be reduced in accordance with the guidelines provision:										
	(Rs. in lakh)										
	<table border="1"> <tr> <th>S. N.</th><th>Particulars</th><th>Approved Cost</th></tr> <tr> <td>1.</td><td>Administrative and Other Services Complex</td><td>154.00</td></tr> <tr> <td></td><td>Total</td><td>154.00</td></tr> </table>	S. N.	Particulars	Approved Cost	1.	Administrative and Other Services Complex	154.00		Total	154.00	
S. N.	Particulars	Approved Cost									
1.	Administrative and Other Services Complex	154.00									
	Total	154.00									
6.6.10	Dropping of the component for upgradation of Paradeep Industrial Estate, District Jagatsinghpur, Odisha on the request of State Government. National Project Approval Committee has accorded approval for dropping of the following project component of Rs. 86.05 lakh from the total project cost but GoI grant will be reduced in accordance with the guidelines provision:										
	(Rs. in lakh)										
	<table border="1"> <tr> <th>S. N.</th><th>Particulars</th><th>Approved Cost</th></tr> <tr> <td>1.</td><td>Effluent Treatment Facilities (ETF)</td><td>86.05</td></tr> <tr> <td></td><td>Total</td><td>86.05</td></tr> </table>	S. N.	Particulars	Approved Cost	1.	Effluent Treatment Facilities (ETF)	86.05		Total	86.05	
S. N.	Particulars	Approved Cost									
1.	Effluent Treatment Facilities (ETF)	86.05									
	Total	86.05									

The representative officer from the M/o Food processing has raised the concern about the availability of raw material through out the year for the related projects. The same was addressed by the respective State Government.

At the end of the meeting, Secretary (MSME) highlighted the importance of dedicated monitoring of ongoing projects for their timely completion, so that MSEs may get benefits of projects as early as possible.

Meeting ended with a vote of thanks to the Chair and participants.

Annexure-I

List of participants during the 6th Meeting of National Project Approval Committee (NPAC) of Micro & Small Enterprises - Cluster Development Programme (MSE-CDP) held on 21.08.2025 at Kartavya Bhawan, New Delhi (Physical & Video Conferencing)

S. No.	Name & Designation	Office
1	Smt/ Shri /Ms/Dr	
2	Shri S.C. L. Das, Secretary	In Chair
3	Dr. Rajneesh, Additional Secretary and Development Commissioner (MSME)	O/o DC(MSME)
3	Ms. Anuja Bapat, Dy. Director General	O/o DC(MSME)
4	Shri Vivek Ashish, Director (IFW/Budget)	M/o MSME
5	Shri D. Prasanth Kumar Reddy, Commissioner -cum - Secretary	MSME Department, Govt. of Odisha & MD, IDCO
6	Rohit Gupta	Commissioner Industries & Commerce, Govt of Rajasthan
7	C. B. Naval, Additional Commissioner	Industries & Commerce Department, Rajasthan
8	Hemant Khatiwada , Joint Secretary	Commerce and Industries Government of Sikkim.
9	Arun kumar H R, Managing Director	KCTU, Government of Karnataka
10	M. Abhishikth Kishore, Vice Chairman & Managing Director	Industries and Commerce Department, Government of Andhra Pradesh and APIIC, Hyderabad
11	Sri M Vishwa, CEO-APMSME-DC	AFHQCS, CEO, Govt. Andhra Pradesh Undertaking
12	Sri A Sudhakar, Addl Director	AP MSME -DC, Govt. Andhra Pradesh Undertaking
13	Sandip Rokade , Joint Director of Industries	Directorate of Industries, Pune, Govt. of Maharashtra
14	Viju Shirsath, Joint Director of Industries	Directorate of Industries, Konkan Govt. of Maharashtra
15	Swapanil Rathod, Joint Director of Industries	Directorate of Industries, Chh.Sambhajinagar, Govt. of Maharashtra
16	S. Vijay Kumar, Joint Director / HoO	MSME-DFO, Visakhapatnam
17	Sri P. K Gupta, Joint Director &HoO	MSME-DFO, Cuttack
18	Shri Pradeep Ojha, Joint Director &HoO	MSME-DFO, Jaipur
19	Mr Jay Gupta, DGM	SIDBI office New Delhi
20	Mohd Adil, AGM	SIDBI office New Delhi
21	Ajit Kumar, OEA,	DPIIT New Delhi
22	S.Suresh Babu ji, Joint Director & HoO	MSME-DFO, Chennai
23	Milind Barapatre, Joint Director	MSME-DFO, Mumbai
24	Sri M Srinivasulu Reddy, Asst Director,	AP MSME DC, Govt. Andhra Pradesh

25	Ajay Sharma, Assistant Director &CDO	MSME DFO, Jaipur
26	Abhay Daptardar, Assistant Director	MSME-DFO, Mumbai
27	Sri S.K. Sahu, Assistant Director / CDO	MSME-DFO, Cuttack
28	R Karthik, Assistant Director	MSME-DFO, Hubli
29	D.V.S.R Murthy, Assistant Director/CDO	MSME-DFO, Visakhapatnam
30	Prasad Bhukya, Sr. Scientist	O/o DGCSIR
31	Amit Kumar Tamaria, Joint Director (CD)	O/o DC(MSME)
32	Subhash Chand, Assistant Director	O/o DC(MSME)
33	N.A. Raza, Assistant Director	O/o DC(MSME)
34	Shailendra Singh, Assistant Director	O/o DC(MSME)
35	Charanjeet Singh, Assistant Director	O/o DC(MSME)

Annexure-II

Agenda Item No.	Name of the projects	Extension of Time
6.4.1	<p>Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Cashew Nut Processing Cluster, Selsella, West Garo Hills, Meghalaya.</p> <p>National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.</p>	31.12.2025
6.4.2	<p>Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Okhrey Carpet Making Cluster, West Sikkim.</p> <p>National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 and waive off reduction of 10% of Gol grant during 6th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.</p>	31.12.2025
6.4.3	<p>Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Bamboo Incense Stick Making Cluster, Kakopathar, Tinsukia, Assam.</p> <p>National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.</p>	31.12.2025
6.4.4	<p>Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Food Processing Cluster, Mokokchung, Nagaland.</p> <p>National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.</p>	31.12.2025
6.4.5	<p>Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Wooden Furniture Cluster, Dimapur, Nagaland.</p> <p>National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.</p>	31.12.2025

Minutes of Meeting of 6th NPAC held on 21.08.2025

Page 11 of 18


शैलेंद्र सिंह / SHAILENDRA SINGH
 सहायक निदेशक / Assistant Director
 भारत सरकार / Govt. of India
 सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
 Ministry of Micro, Small & Medium Enterprises
 विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
 Office of the Dev. Commissioner (MSME)
 निर्माण भवन, नई दिल्ली-110108 / Nirman Bhawan, New Delhi-110108

6.4.6	Ratification of Extension of Time granted for setting up of New Industrial Estate at Tuli, Mokokchung District, Nagaland. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.7	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Cashew Processing Cluster, Belgaum, Karnataka. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 30.09.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	30.09.2025
6.4.8	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Design Cluster, Tirupur, Tamil Nadu. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.9	Ratification of Extension of Time granted for Up-gradation of Infrastructure Development at Parwanoo Industrial Area, Himachal Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.10	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Signage & Advertising Cluster, Karnal, Haryana. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.11	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Health Food Cluster, Satara, Maharashtra. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to	31.12.2025

Minutes of Meeting of 6th NPAC held on 21.08.2025

Page 12 of 18


शैलेंद्र सिंह / SHAILENDRA SINGH
सहायक निदेशक / Assistant Director
भारत सरकार / Govt. of India
सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
Ministry of Micro, Small & Medium Enterprises
विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
Office of the Dev. Commissioner (MSME)
निर्माण भवन, नई दिल्ली-110108 / Nirman Bhawan, New Delhi-110108

	31.12.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	
6.4.12	Ratification of Extension of Time granted for setting up of New Industrial Estate at RakhAmbtali, District Samba, Jammu & Kashmir. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.03.2026
6.4.13	Ratification of Extension of Time granted for Up-gradation of Industrial Estate at Battal Ballian, Phase-I, Udhampur, Jammu & Kashmir. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.14	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Furniture Industry Cluster, Mandankavu, Kozhikode District, Kerala. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.15	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Plywood Cluster, Idukki, Ernakulam District, Kerala. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.03.2026
6.4.16	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Pappad Cluster, Thiruvananthapuram District, Kerala. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.03.2026


6.4.17	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Steel Furniture Cluster, Ernakulam District, Kerala. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.03.2026
6.4.18	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Rice Milling Cluster, Somnathpur, Balasore, Odisha. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 30.09.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	30.09.2025
6.4.19	Ratification of Extension of Time granted for Up-gradation of Paradeep Industrial Estate, District Jagatsinghpur, Odisha. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.10.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government..	31.10.2025
6.4.20	Ratification of Extension of Time granted for Up-gradation of Angargadia Industrial Estate, District Balasore, Odisha. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.10.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.10.2025
6.4.21	Ratification of Extension of Time granted for Up-gradation of Chandaka Industrial Estate (Ph-I), District Khordha, Odisha. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.10.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.10.2025
6.4.22	Ratification of Extension of Time granted for Up-gradation of Industrial Estate at Jagatpur, Cuttack, Odisha. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to	31.10.2025

	31.10.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	
6.4.23	Ratification of Extension of Time granted for Up-gradation of Industrial Estate at Autonagar, Ganjam, Odisha. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.10.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.10.2025
6.4.24	Ratification of Extension of Time granted for Up-gradation of Industrial Estate at Kalunga (Ph-I), Sundargarh, Odisha. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.10.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.10.2025
6.4.25	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Printing Cluster, Kakinada, East Godavari District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 30.09.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	30.09.2025
6.4.26	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Pulses & Pulses Products Cluster, Machavaram village, Rayavaram Mandal, East Godavari District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.08.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.08.2025
6.4.27	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Furniture Manufacturing Cluster, Rajahmundry, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th	31.03.2026

	NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	
6.4.28	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Hosiery & Readymade Garments Cluster, Nellore, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.03.2026
6.4.29	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Gold Ornaments Cluster, Jaggayyapeta, Krishna, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.30	Ratification of Extension of Time granted for Upgradation of Existing Industrial Estate Nellimarla at Vizianagaram District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.31	Ratification of Extension of Time granted for Upgradation of Industrial Estate at Tanuku, West Godavari District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.32	Ratification of Extension of Time granted for Upgradation of Industrial Park (Autonagr) Guntur, Guntur District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025

6.4.33	Ratification of Extension of Time granted for development of Flatted Factory Complex (FFC) at Atchutapuram, Gurajapalem (V), Rambilli (M), Visakhapatnam District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.34	Ratification of Extension of Time granted for Upgradation of Industrial Estate (Growth Centre) at Hindupur, Anantapuramu District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.35	Ratification of Extension of Time granted for Upgradation of Industrial Park (Jewellery Park) at Machilipatnam, Krishna District, Andhra Pradesh. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.36	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Agro Food Processing Cluster, Surendranagar, Gujarat. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.12.2025 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025
6.4.37	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Food Processing Cluster, Surat, Gujarat. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.03.2026
6.4.38	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Lab Grown Diamond Cluster, Navsari, Gujarat.	31.03.2026

	National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	
6.4.39	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Metal Fabrication Cluster, Olpad, Surat, Gujarat. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.03.2026
6.4.40	Ratification of Extension of Time granted for setting up of Common Facility (CFC) in Lab Grown Diamond Cluster, Bhavnagar, Gujarat. National Project Approval Committee (NPAC) has ratified the decision of Extension of Time (EoT) granted for the project up to 31.03.2026 and waive off reduction of 10% of Gol grant during 6 th NPAC meeting of MSE-CDP held on 11.08.2025 on the request of State Government.	31.12.2025



Minutes of Meeting (MoM) for Extension of Time (EoT) of Projects of Micro & Small Enterprises-Cluster Development Programme (MSE-CDP)

In Chair : AS&DC(MSME)

Date : 11.08.2025

Venue : Committee Room, O/o DC(MSME), Nirman Bhawan,
New Delhi (Physical & Video Conferencing)

List of participants is annexed.

Chairman of Extension of Time (EoT) of Projects Meeting, welcomed the participants. AS&DC Noted that in the recent meetings prevalence of the Covid - 19 pandemic has been cited as the reason for delay in many cases where Extension of Time for completion of Projects has been sought. He said the situation was no longer the same and urged state governments to be more mindful of the timelines. Thereafter, Agenda items were taken up.

Agenda Item No.	Name of the projects	Time Extension
6.4.1	Extension of Time for setting up of Common Facility (CFC) in Cashew Nut Processing Cluster, Selsella, West Garo Hills, Meghalaya. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.2	Extension of Time for setting up of Common Facility (CFC) in Okhrey Carpet Making Cluster, West Sikkim. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive off reduction of 10% of Gol grant after detailed discussion and deliberation on the request of State Government.	31.12.2025

MoM of EoT of Projects of MSE-CDP held on 11.08.2025

Page 1 of 12

Amit Kumar
25.08.2025

अमित कुमार तामरिया / Amit Kumar Tamar
संयुक्त निदेशक / Joint Director
भारत सरकार / Govt. of India
सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
Ministry of Micro, Small & Medium Enterprises
विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
Office of the Dev. Commissioner (MSME)
निर्माण भवन, नई दिल्ली-110011 / Nirman Bhawan, New Delhi-110011

6.4.3	<p>Extension of Time for setting up of Common Facility (CFC) in Bamboo Incense Stick Making Cluster, Kakopathar, Tinsukia, Assam.</p> <p>National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.</p> <p>This to inform that state govt. requested extension of time up to 31st March 2025.</p> <p>Chairman observed that IIE Guwahati was the Implementing agency for all the projects which were getting delayed. He advised Govt. of Assam to examine the cause of delay at IIE Guwahati end.</p>	31.12.2025
6.4.4	<p>Extension of Time for setting up of Common Facility (CFC) in Food Processing Cluster, Mokokchung, Nagaland.</p> <p>National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.</p>	31.12.2025
6.4.5	<p>Extension of Time for setting up of Common Facility (CFC) in Wooden Furniture Cluster, Dimapur, Nagaland.</p> <p>National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.</p>	31.12.2025
6.4.6	<p>Extension of Time for setting up of New Industrial Estate at Tuli, Mokokchung District, Nagaland.</p> <p>National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.</p>	31.12.2025
6.4.7	<p>Extension of Time for setting up of Common Facility (CFC) in Cashew Processing Cluster, Belgaum, Karnataka.</p> <p>National Project Approval Committee (NPAC) accorded time extension up to 30.09.2025 for financial completion of the project after detailed discussion and deliberation on the request of State Government.</p>	30.09.2025

MoM of EoT of Projects of MSE-CDP held on 11.08.2025

Page 2 of 12

Amit Kumar Tamaria
25.08.2025
अमित कुमार तामरिया / Amit Kumar Tamaria
संयुक्त निदेशक / Joint Director
भारत सरकार / Govt. of India
सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
Ministry of Micro, Small & Medium Enterprises
विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
Office of the Dev. Commissioner (MSME)
निर्माण भवन, नई दिल्ली-110011 / Nirman Bhawan, New Delhi-110011

6.4.8	Extension of Time for setting up of Common Facility (CFC) in Design Cluster, Tirupur, Tamil Nadu. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive off reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.9	Extension of Time for Up-gradation of Infrastructure Development at Parwanoo Industrial Area, Himachal Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.10	Extension of Time for setting up of Common Facility (CFC) in Signage & Advertising Cluster, Karnal, Haryana. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State.	31.12.2025
6.4.11	Extension of Time for setting up of Common Facility (CFC) in Health Food Cluster, Satara, Maharashtra. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive off reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.12	Extension of Time for setting up of New Industrial Estate at RakhAmbtali, District Samba, Jammu & Kashmir. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.13	Extension of Time for Up-gradation of Industrial Estate at Battal Ballian, Phase-I, Udhampur, Jammu & Kashmir. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government. The chair also noted the exceptionally long time taken by the project for	31.12.2025

Amit Kumar Tamaria
25.08.2025

	completion and urged the State Government to prioritize the completion of the project.	
6.4.14	Extension of Time for setting up of Common Facility (CFC) in Furniture Industry Cluster, Mandankavu, Kozhikode District, Kerala. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.15	Extension of Time for setting up of Common Facility (CFC) in Plywood Cluster, Idukki, Ernakulam District, Kerala. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.16	Extension of Time for setting up of Common Facility (CFC) in Pappad Cluster, Thiruvananthapuram District, Kerala. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.17	Extension of Time for setting up of Common Facility (CFC) in Steel Furniture Cluster, Ernakulam District, Kerala. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.18	Extension of Time for setting up of Common Facility (CFC) in Rice Milling Cluster, Somnathpur, Balasore, Odisha. National Project Approval Committee (NPAC) accorded time extension up to 30.09.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	30.09.2025

6.4.19	Extension of Time for Up-gradation of Paradeep Industrial Estate, District Jagatsinghpur, Odisha. National Project Approval Committee (NPAC) accorded time extension up to 31.10.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.10.2025
6.4.20	Extension of Time for Up-gradation of Angargadia Industrial Estate, District Balasore, Odisha. National Project Approval Committee (NPAC) accorded time extension up to 31.10.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.10.2025
6.4.21	Extension of Time for Up-gradation of Chandaka Industrial Estate (Ph-I), District Khordha, Odisha. National Project Approval Committee (NPAC) accorded time extension up to 31.10.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.10.2025
6.4.22	Extension of Time for Up-gradation of Industrial Estate at Jagatpur, Cuttack, Odisha. National Project Approval Committee (NPAC) accorded time extension up to 31.10.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.10.2025
6.4.23	Extension of Time for Up-gradation of Industrial Estate at Autonagar, Ganjam, Odisha. National Project Approval Committee (NPAC) accorded time extension up to 31.10.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.10.2025
6.4.24	Extension of Time for Up-gradation of Industrial Estate at Kalunga (Ph-I), Sundargarh, Odisha. National Project Approval Committee (NPAC) accorded time extension up to 31.10.2025 for completion of the project and waive	31.10.2025

	off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government	
6.4.25	Extension of Time for setting up of Common Facility (CFC) in Printing Cluster, Kakinada, East Godavari District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 30.09.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	30.09.2025
6.4.26	Extension of Time for setting up of Common Facility (CFC) in Pulses & Pulses Products Cluster, Machavaram village, Rayavaram Mandal, East Godavari District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.08.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.08.2025
6.4.27	Extension of Time for setting up of Common Facility (CFC) in Furniture Manufacturing Cluster, Rajahmundry, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.28	Extension of Time for setting up of Common Facility (CFC) in Hosiery & Readymade Garments Cluster, Nellore, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.29	Extension of Time for setting up of Common Facility (CFC) in Gold Ornaments Cluster, Jaggayyapeta, Krishna, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive	31.12.2025

MoM of EoT of Projects of MSE-CDP held on 11.08.2025

APamaria
25.08.2025

Page 6 of 12

अमित कुमार तामरिया / Amit Kumar Tamaría
संयुक्त निदेशक / Joint Director
भारत सरकार / Govt. of India
सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
Ministry of Micro, Small & Medium Enterprises
विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
Office of the Dev. Commissioner (MSME)
निर्माण भवन, नई दिल्ली-110011/Nirman Bhawan, New Delhi-110011

	off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	
6.4.30	Extension of Time for Upgradation of Existing Industrial Estate Nellimarla at Vizianagaram District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.31	Extension of Time for Upgradation of Industrial Estate at Tanuku, West Godavari District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.32	Extension of Time for Upgradation of Industrial Park (Autonagr) Guntur, Guntur District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.33	Extension of Time for development of Flatted Factory Complex (FFC) at Atchutapuram, Gurajapalem (V), Rambilli (M), Visakhapatnam District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.34	Extension of Time for Upgradation of Industrial Estate (Growth Centre) at Hindupur, Anantapuramu District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.35	Extension of Time for Upgradation of Industrial Park (Jewellery Park) at Machilipatnam, Krishna District, Andhra Pradesh. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project after detailed discussion and deliberation on the request of State Government.	31.12.2025

MoM of EoT of Projects of MSE-CDP held on 11.08.2025


 25.08.2025

Page 7 of 12

अमित कुमार तामरारिया / Amit Kumar Tamararia
 संयुक्त निदेशक / Joint Director
 भारत सरकार / Govt. of India
 सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
 Ministry of Micro, Small & Medium Enterprises
 विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
 Office of the Dev. Commissioner (MSME)
 निर्माण भवन, नई दिल्ली-110011 / Nirman Bhawan, New Delhi-110011

6.4.36	Extension of Time for setting up of Common Facility (CFC) in Agro Food Processing Cluster, Surendranagar, Gujarat. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.12.2025
6.4.37	Extension of Time for setting up of Common Facility (CFC) in Food Processing Cluster, Surat, Gujarat. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.38	Extension of Time for setting up of Common Facility (CFC) in Lab Grown Diamond Cluster, Navsari, Gujarat. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.39	Extension of Time for setting up of Common Facility (CFC) in Metal Fabrication Cluster, Olpad, Surat, Gujarat. National Project Approval Committee (NPAC) accorded time extension up to 31.03.2026 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.03.2026
6.4.40	Extension of Time for setting up of Common Facility (CFC) in Lab Grown Diamond Cluster, Bhavnagar, Gujarat. National Project Approval Committee (NPAC) accorded time extension up to 31.12.2025 for completion of the project and waive off the reduction of 10% of GoI grant after detailed discussion and deliberation on the request of State Government.	31.12.2025

Amit Kumar Tamaria
21.08.2025

MoM of EoT of Projects of MSE-CDP held on 11.08.2025

अमित कुमार तामरिया / Amit Kumar Tamaria
संयुक्त निदेशक / Joint Director
भारत सरकार / Govt. of India
सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
Ministry of Micro, Small & Medium Enterprises
विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
Office of the Dev. Commissioner (MSME)
निर्माण भवन, नई दिल्ली-110011 / Nirman Bhawan, New Delhi-110011

At the end of the meeting AS&DC(MSME) directed to State Governments/IA to ensure timely completion of projects within stipulated time. Further, the Chairman instructed MSME-DFOs for close coordination with State Governments and Implementing Agencies for timely execution /completion of projects with help in documentation as per the MSE-CDP scheme guidelines, for benefits of MSE's availing the facilities in CFC/ID.

Extension of Time granted to all projects may be placed to ratify in next NPAC.

Meeting ended with a vote of thanks to the Chair and participants.

Amit Kumar Tamaris
25.08.2025

अमित कुमार तामरिया / Amit Kumar Tamaris
संयुक्त निदेशक / Joint Director
भारत सरकार / Govt. of India
सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय
Ministry of Micro, Small & Medium Enterprises
विकास आयुक्त (सू. ल. एवं म. उद्यम) का कार्यालय
Office of the Dev. Commissioner (MSME)
निर्माण भवन, नई दिल्ली-110011 / Nirman Bhawan, New Delhi-110011

Annexure

List of participants of Extension of Time (EoT) of Projects before the 6th Meeting of National Project Approval Committee (NPAC) of Micro & Small Enterprises-Cluster Development Programme (MSE-CDP) held on 11.08.2025 at Committee Room of O/o DC(MSME), New Delhi (Physical & Video Conferencing)

S. No.	Name & Designation	Office
	Smt/ Shri /Ms./Dr	
1.	Dr. Rajneesh, Additional Secretary and Development Commissioner (MSME)	In Chair
2.	Ms. Anuja Bapat, Dy. Director General	O/o DC(MSME)
3.	R. K. Rai, Additional Development Commissioner	O/o DC(MSME)
4.	Sanjeev Chawla, Additional Development Commissioner	MSME-DFO, Karnal
5.	Indira R Kalita, Secretary	Industries, Commerce and Public Enterprise Department, Dispur, Guwahati, Government of Assam.
6.	R. D. Barhatt, Joint Commissioner of Industries	Commissioner of Industries, Government of Gujarat.
7.	D. Prasanth Kumar Reddy, Commissioner -cum - Secretary	MSME Dept. Government. of Odisha & MD, IDCO
8.	M. RAVIKUMAR, Director	Director , MSME Govt of SIKKIM
9.	Aboli Sunil Naravane, Director of Industries & MD	OSIC, Government of Odisha
10.	P. Vishnuraj, Director of Industries and Commerce	Industries and Commerce Department, Government of Kerala
11.	Dr Arunkumar H R	Department of Industries & Commerce and Managing Director KCTU
12.	Shri M. Vishwa, Chief Executive Officer	AP-MSME-DC, Govt. of Andhra Pradesh
13.	Gopi Krishna, Chief engineer(Central)	APIIC, Govt. of Andhra Pradesh
14.	KMNRV Prasad, Chief Engineer(South)	APIIC, Govt. of Andhra Pradesh

15.	S.Mani bhaskar, Chief Engineer (North),	APIIC, Govt. of Andhra Pradesh
16.	Premraj P, Joint Director of Industries and Commerce	Industries and Commerce Department, Government of Kerala
17.	Sadashiv Surwase	Additional Director of Industries, Govt. of Maharashtra
18.	Shri. M. Wanshnong, Joint Director of Commerce & Industries.	Commerce & Industries Department, Government of Meghalaya.
19.	Meenakshi, Joint Director	Industries and Commerce Department, Government of Jammu & Kashmir.
20.	Shabeer M, Deputy Director of Industries and Commerce	Industries and Commerce Department, Government of Kerala
21.	Dheeraj Chahal, HCS, Joint Director	MSME Department, Govt. of Haryana
22.	Ramandeep, Deputy Director	MSME Department, Govt. of Haryana.
23.	H. N. Kharपुरi, Deputy Director (Marketing)	Commerce & Industries Department, Government of Meghalaya.
24.	A. K. Fancon , Functional Manager	Commerce & Industries Department, Government of Meghalaya.
25.	Vijay Patel, Project Manager	EDII, Gandhinagar
26.	Pradeep Panigrahi, Manager	OSIC, Govt. Of Odisha
27.	Van Roy, General Manager	K-BIP, Thiruvananthapuram
28.	Rajan Sharma, General Manager	SIDCO, Govt. of Jammu & Kashmir
29.	Surinder, General Manager	Director of Industries & Commerce, Solan
30.	Bakshi Executive Engineer	SIDCO, Govt. of Jammu & Kashmir
31.	Pradeep Ojha,	MSME-DFO, Ahmedabad
32.	S Vijaya Kumar, Joint Director	MSME-DFO, Hyderabad
33.	DR.Santanu Mohan Deka	IIE Guwahati

34.	G S Prakash, Joint Director & HoO,	MSME-DFO Thrissur
35.	Sri P K. Gupta, Joint Director & HoO	MSME- DFO, Cuttack
36.	Abhay Daptardar, Assistant Director	MSME-DFO Mumbai
37.	G.Velladurai, Joint Director	MSME-DFO, Jammu & Kashmir
38.	S.S Barua , Assistant Director	MSME-DFO, Guwahati
39.	Umesh Sharma, Assistant Director	MSME-DFO, Ahmedabad
40.	S.K. Sahu, Assistant Director and CDO	MSME- DFO, Cuttack
41.	DVSR Murthy , Assistant Director	MSME- DFO, Visakhapatnam
42.	P B Suresh Babu, Assistant Director and CDO	MSME-DFO Thrissur
43.	Harpal Singh, Assistant Director	MSME-DFO, Karnal
44.	A.K. Gautam, Assistant Director	MSME-DFO, Solan
45.	Gaurav Sani , Assistant Director	MSME-DFO, Dimapur
46.	Karthik R , Assistant Director	MSME-DFO, Hubli
47.	DVSR Murthy , Assistant Director	MSME-DFO, Visakhapatnam
48.	Amit Kumar Tamaria, Joint Director (CD)	O/o DC(MSME)
49.	Subhash Chand, Assistant Director	O/o DC(MSME)
50.	N.A. Raza, Assistant Director	O/o DC(MSME)
51.	Shailendra Singh, Assistant Director	O/o DC(MSME)
52.	Charanjeet Singh, Assistant Director	O/o DC(MSME)
